

Project: Project Name (eB #)

- Were appropriate Standards followed?
- All equipment component installation locations shown on drawings?
- CUPD Access Control consulted during initial design or planning?
- CUPD Access Control consulted during construction design reviews?
- CUPD Access Control consulted prior to building occupation/building signoff for an Access Control commissioning and for video transmission testing?
- All equipment, components, and accessories UL listed for the application?
- Sequence of operation on all electrified devices (especially when fire alarm and access control systems are interconnected)?
- Main equipment located in a secured area and in a locked enclosure?
- Door riser diagram with typical equipment and device connection and labeling provided?
- System/Building riser diagram with reader module and intelligent system controller connections detailed and labeled?
- Battery stand-by and system load calculations performed and provided?