

Project: Project Name (eB #)

- Lighting calculations provided?
- Lighting design complies with IES recommendations? Minimum foot candle levels met?
- Site lighting locations coordinated with Civil Drawings and utilities'
- Provide raised bases in traffic areas?
- Offset standard bases at least 2'-0" from edge of pavements at parking spaces?
- Provide ground rod electrode provided at each pole
- Handhole locations shown and coordinated?
- Lighting controls/switching shown
- Luminaire selections comply with CU Standards
- Is there a Reflected Ceiling Plan? Does it represent all trades involved?
- Was lighting coordinated above suspended ceiling?
- Do lighting controls meet Cornell Standards?
- Was Energy Code requirement met? (Luminaire and control selection)
- Can light fixtures be easily accessed after construction?
- Do lighting controls meet Cornell Standards?