

Project: Project Name (eB #)

- Has underground conduit routing been coordinated with existing and new utilities?
- Are instructions provided for nameplates or other identification?
- Was voltage drop considered for long runs?
- Underground boxes located and sized?
- Weatherproof covers and enclosures specified where applicable?
- Automatic shutoff controls provided (where is photocell location)?
- To be able to apply for LEED credit: does exterior lighting plan include narrative and illustration of features to be lit, demonstration that lighting will produce neither direct-beam illumination nor glare onto neighboring property/streets/night sky?
- GFCI Outlets where required by NEC?
- Firestop penetrations through fire rated construction;
- Provide firestop details
- Coordinate core-drills with Structural
- Watertight penetrations provided at exterior walls
- Verify locations are shown on drawings and labelled
- Code required depth of burial? Existing utilities located and identified on drawings?