

Project: Project Name (eB #)

- Is existing zone to be extended? Is there sufficient capacity in zone? In panel?
- For new system, are control panel and annunciator panels in suitable locations?
- Is riser diagram included?
- Elevator and elevator machine room requirements covered by FA system?
- Coordinated with Div 15 (i.e... Tamper switch, flow switch, pre-action, etc)?
- Were appropriate Standards followed?
- Means of connection to Barton Hall specified?
- Design coordinated with Cornell EH&S?
- Are fan shutdowns required?
- Reference the approved [Standard 283100](#) from FE Design and Construction Standards